

# Edan plan

Electrical & Energy-Loss Risk Assessment | ZSP-000001  
descript new add

## Project Details

Project: Electrical & Energy-Loss Risk Assessment  
Project Reference: ZSP-000001  
Client: ZORAYS KHALID  
Site: Main Industrial Facility  
Location: 56 K ST 3 PHASE 5 DHA LAHORE  
Project Status: active  
Start Date: 26 Jul 2026  
Expected Completion: 26 Oct 2026  
Overall Progress: 4%  
Rectification: 4% | Evidence: 4% | Testing: 0% | Action Plan: 0%

## Report Summary

Total Tasks: 51  
In Progress: 49  
Complete: 2  
Before Evidence: 2  
After Evidence: 2  
Completion: 3.92%

## Sr. No. 1

**Description:**  
Panel door locks are damaged, allowing rainwater to enter the panel.  
**Status: Complete**  
Before Evidence: 1 | After Evidence: 1

|                                                                                                                                                                                                                                                  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <div><div>Sr. No. 2</div><div><div>Description:</div><div>Component rating does not comply with the approved Single Line Diagram (SLD).</div><div><div>Status: Complete</div><div>Before Evidence: 1   After Evidence: 1</div></div></div></div> |
| <div><div>Sr. No. 3</div><div><div>Description:</div><div>Breaker or single-pole MCB is faulty and requires replacement.</div><div><div>Status: In Progress</div><div>Before Evidence: 0   After Evidence: 0</div></div></div></div>             |
| <div><div>Sr. No. 4</div><div><div>Description:</div><div>Earth Leakage Circuit (ELC) protection is not installed.</div><div><div>Status: In Progress</div><div>Before Evidence: 0   After Evidence: 0</div></div></div></div>                   |
| <div><div>Sr. No. 5</div><div><div>Description:</div><div>Neutral link is open/loose, resulting in unintended current flow.</div><div><div>Status: In Progress</div><div>Before Evidence: 0   After Evidence: 0</div></div></div></div>          |
| <div><div>Sr. No. 6</div><div><div>Description:</div><div>Busbar is corroded and overheating, creating a potential risk of sparking.</div><div><div>Status: In Progress</div><div>Before Evidence: 0   After Evidence: 0</div></div></div></div> |

---

**Sr. No. 7****Description:**

Red and Yellow phase cables are undersized and do not meet the required current rating.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 8****Description:**

Push button is faulty, due to which the circuit has been connected in bypass mode.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 9****Description:**

Overload protection ratings are mismatched, causing circuit and load imbalance.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 10****Description:**

DOL starter and timer are bypassed, with the circuit connected directly.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 11****Description:**

Selector switches are faulty and require repair or replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 12****Description:**

Terminal block requires replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 13****Description:**

Basement Entrance Right – Ground Floor DB-01.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 14****Description:**

AC drain water is directly entering the DB, causing an earth leakage fault and resulting in smoke from the DB.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 15****Description:**

MCB breaker is faulty and requires replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 16****Description:**

AC drain water has damaged the DB's LDR, causing the dusk controller to malfunction.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 17****Description:**

Cable dressing and proper cable management are required.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 18****Description:**

MCB breaker is faulty and requires replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 19****Description:**

Ground plate is missing and needs to be installed.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 20****Description:**

DB door is damaged and requires repair or replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 21****Description:**

Overload relay is burnt, and its tripping time is excessively high.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 22****Description:**

Basement Entrance Left Side – Ground Floor DB.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 23****Description:**

Electrical connections are loose and require proper tightening.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 24****Description:**

Cable is overheating and requires inspection and rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 25****Description:**

AC drain water is entering the DB, creating a potential electrical and safety hazard.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 26****Description:**

MCB is hanging unsecured and requires proper mounting and fixing inside the DB.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 27****Description:**

DOL starter is bypassed, and the circuit is connected directly.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 28****Description:**

Temporary electrical connection is being used.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 29****Description:**

Basement Back Entrance Side – Ground Floor DB.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 30****Description:**

Cable dressing and proper cable management are required.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 31****Description:**

Cable joints are present inside the drain area and require proper rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 32****Description:**

Terminal block is melted and requires replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 33****Description:**

Electrical connections are loose and require proper tightening.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 34****Description:**

Overload relay timing is set at the maximum setting of 05 and requires proper adjustment.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 35****Description:**

Electrical load is unbalanced and requires proper load balancing.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 36****Description:**

Cable dressing and proper cable management are required.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 37****Description:**

Cables are causing current leakage to the equipment body, creating an electrical safety hazard.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 38****Description:**

Cable sizes are undersized and do not meet the required current-carrying capacity.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 39****Description:**

Water has accumulated inside the DB cable conduits/pipes, creating an electrical safety hazard.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 40****Description:**

AC drain water is falling directly onto the DB, creating a potential electrical and safety hazard.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 41****Description:**

Main Feeder Panel – Near Masjid.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 42****Description:**

All DBs are connected through loop connections and require proper inspection and rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 43****Description:**

DB has an earth fault/short circuit to ground and requires immediate rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 44****Description:**

CTs (Current Transformers) are installed but are not connected/in use.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 45****Description:**

Terminal blocks are melted and require replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 46****Description:**

Magnetic contactors are faulty and require replacement.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 47****Description:**

An open-circuit/bypassed connection is being used and requires proper rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 48****Description:**

Voltmeter and ammeter are missing and need to be installed.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 49****Description:**

Foundation Pump – Electrical connections are loose and require proper tightening.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 50****Description:**

An open-circuit bypass connection is being used and requires proper rectification.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0

---

**Sr. No. 51****Description:**

LT Room – Lighting DB.

**Status: In Progress**

Before Evidence: 0 | After Evidence: 0





















